Name of Work: Construction of Compound Wall and other Developmental works at Vidyaranyapura Burial ground in ward no 10

Detailed Measurements

Measurement Recorded On: 25-03-2021

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM complete as per specifications.									
For Pathway									
LHS From Main Gate									
		1	5.50	1.40		7.70			
		1	7.80	2.20		17.16			
		1	17.70	2.00		35.40			
		1	4.60	2.20		10.12			
		1	21.00	2.20		46.20			
		1	30.00	2.20		66.00			
		1	30.00	2.00		60.00			
		1	9.00	2.00		18.00			
RHS From Main Gate									
		1	2.00	3.60		7.20			
		1	2.30	3.00		6.90			
		1	3.80	2.00		7.60			
		1	2.30	4.90		11.27			
		1	4.70	2.00		9.40			
		1	30.00	2.00		60.00			
		1	30.00	2.00		60.00			
		1	30.00	2.00		60.00			
		1	2.00	2.00		4.00			
		1	5.00	1.20		6.00			
		1	4.00	2.10		8.40			
		1	4.00	3.50		14.00			
		1	4.30	2.20		9.46			
					Present Qty	**524.81**	**Sqm**		
Up to 125%						**481.50**	**Sqm**	**948.48**	**456693.12**
Above 125%						**43.31**	**Sqm**	**948.48**	**41078.67**

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Name of Work: Construction of Compound Wall and other developmental works at Vidyaranyapura Burial ground in ward no 10

Detailed Measurements

Measurement Recorded On: 25-03-2021

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
KSRB 5-8.2: Providing two line dressing to granite stone slab / granite stone masonry as per specification.									
Top Slab									
Doddabommasandra									
1st Cross Road, 2nd Main Rd									
RHS									
		1	12.40	0.90		11.16			
LHS									
		1	14.40	0.90		12.96			
		1	3.50	0.90		3.15			
1st Main Road									
LHS From 1st Cross Rd									
		1	10.80	0.90		9.72			
		1	13.80	0.90		12.42			
		1	15.00	0.90		13.50			
		1	6.70	0.90		6.03			
RHS From End									
		1	10.80	0.90		9.72			
		1	13.40	0.90		12.06			
		1	17.20	0.90		15.48			
		1	6.10	0.90		5.49			
1st A Main Rd									
LHS From 1st Cross Rd									
		1	13.90	0.90		12.51			
Road Gap									
		1	15.80	0.90		14.22			
		1	16.50	0.90		14.85			
		1	2.40	0.90		2.16			
RHS From End									
		1	17.50	0.90		15.75			
		1	11.80	0.90		10.62			
		1	18.00	0.90		16.20			
		1	6.60	0.90		5.94			
2nd Cross Road									
RHS From 2nd Main Rd									
		1	18.80	0.90		16.92			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Discription of Item	Side	No	Length	Breadth	Depth	Qty			
		1	9.00	0.90		8.10			
		1	19.70	0.90		17.73			
		1	17.50	0.90		15.75			
		1	16.40	0.90		14.76			
		1	13.80	0.90		12.42			
		1	15.90	0.90		14.31			
LHS From End									
		1	7.90	0.90		7.11			
Road Gap									
		1	10.70	0.90		9.63			
Road Gap									
		1	12.90	0.90		11.61			
Road Gap									
		1	13.50	0.90		12.15			
Road Gap									
		1	14.20	0.90		12.78			
Road Gap									
		1	15.40	0.90		13.86			
3rd Cross Road									
RHS From Main Rd									
		1	17.80	0.90		16.02			
		1	14.80	0.90		13.32			
		1	11.80	0.90		10.62			
		1	16.30	0.90		14.67			
		1	16.50	0.90		14.85			
LHS From End									
		1	10.80	0.90		9.72			
		1	15.90	0.90		14.31			
		1	12.70	0.90		11.43			
		1	8.50	0.90		7.65			
		1	9.50	0.90		8.55			
					Present Qty	**492.21**	**Sqm**	**1569.15**	**772352.31**
							Total		**9255014.66**
							GST 12%		**1110601.76**
							Grand Total		**10365616.42**

Contractor

Assistant Engineer

Asst. Executive Engineer,

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92